To,
The Executive Engineer
Project Division
Yelahanka Zone
Bruhat Bangalore Mahanagar Palike
Bangalore-92.

"PMC & INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection report for the below mentioned work

Comprehensive Development of Hegdenagar East Side cross roads and Shabarinagar cross road in Ward No.06

SL.NO	Description of work	Unit	Qty
1	Removing and resetting of footpath slab	Sqm	272.16
2	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. ii) Dismantling brick/Tile work B. In cement mortar	Cum	73.24
3	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. iii) Dismantling Stone Masonry.B. Rubble stone masonry in cement mortar	Cum	35.57
5	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3	Cum	1099.32

AARTN ASSOCIATES
The Modern Construction Solution

Asst. Executive Engineer
Project Division